

Warrington



Township

852 EASTON ROAD, WARRINGTON, PA 18976
215-343-9350 ■ FAX 215-343-5944
www.warringtontownship.org



BOARD OF SUPERVISORS
SHIRLEY A. YANNICH, Chair
FRED R. GAINES, Vice Chair
MATTHEW W. HALLOWELL, SR., Member
CAROL T. BAKER, Member
MILLIE A. SELIGA, Member

TOWNSHIP MANAGER
BARRY P. LUBER

To: Board of Supervisors

From: Christian R. Jones, Director of Water and Sewer/Assistant to the Manager

Date: September 21, 2017

RE: Update on Water Situation

Cooperative Agreement (CA) Amendment-

We received an original copy of an amendment to the CA with the Air National Guard (ANG) which will increase funding by \$7.6 million (making total funding \$13.5 million). The Amendment will go before the Board of Supervisors during the September 26th meeting. Following signature by the BOS, the Amendment will be sent to the ANG for final execution.

Public Water Connections

As of September 21, 2017:

- 23 properties have been connected to public water.
- 23 properties have been authorized for connection
- 20 private wells have been abandoned
- 21 Wells have been authorized for abandonment

Costner Filtration Project

The electrical contractor has completed the interior service work. They are working towards the PECO service switch over and installation of piping for the electrical system. The mechanical contractor has installed the heaters and is working on the HVAC and duct system. The general contractor is working on piping and is preparing to perform the pressure test on the filter piping and filters. They also brought a painter in to coat the interior of the clear well and backwash tank.

High Grove Manor Interconnection Project

Keystone Engineering has completed a majority of the integration. Startup of equipment is anticipated for September 26th pending acquisition of PADEP permit approval.

September 21, 2017

Page 2 of 2

Center Street/Easton Road Water Main Extension Project

The Center Street water main has been placed online and the affected property has been connected. The main was flushed to address air pockets. The Easton Road water main is complete. The main was filled and passed the pressure test. Flushing and bacteriological testing will take place in the coming week.

I will be sure to provide additional updates as there are updates to provide.

Thank you!