



Warrington Township
 852 Easton Road ♦ Warrington, Pa 18976
 Phone: 215-997-7501 ♦ Fax: 215-343-5944

Residential Sprinkler System Acceptance Test

NFPA 13D:

Warrington Township Permit #: _____

Inspection Company: _____

Company Registration #: _____

Inspector: _____

Certified By: _____

NFPA 13R:

Date of Inspection: _____

Property Owner: _____

Property Address: _____

Owner Phone #: _____

		Yes	No	N/A
1.	Recalled Heads – List			
1A.	Review recall options on sprinkler heads with owner if necessary.			
2.	Visual Inspection-Obstructed or painted Sprinkler heads. Replace if painted. Bell to be unpainted for final acceptance test (new system). Labels to remain visible.			
3.	Verify all valves are open			
4.	Check water gauge PSI level (300 PSI gauge required)			
5.	All rooms covered, properly spaced			
6.	Spare heads and box properly located			
7.	Flow water , verify flow switch operational (notify alarm monitoring co., verify signal received, if monitored)			
8.	Check noise level of alarm notification device, verify audible in all areas.			
9.	Verify backflow preventer operational (certified tech)			
10.	Backflow preventer in proper position? Inspection & Tested			
TANK (OPT)	Water level of tank			
TANK (OPT)	Pump operational			
ANTI-FREEZE (OPT)	Specific gravity test verifies anti-freeze/ RPZ properly installed Tested to _____%			

	YES	NO	Technician Signature
VERIFY SYSTEM OPERATIONAL AS PER NFPA: 13D, 13R			
Any check-offs in the "NO" column will require explanation below.			

NOTES: _____

