



Warrington Township
 Department of Emergency Services
 Fire Marshal's Office
 852 Easton Road ♦ Warrington, Pa 18976
 Phone: 215-997-7501 ♦ Fax: 215-215-343-1084

Residential Sprinkler System Acceptance Test

NFPA 13D:

Warrington Township Permit # _____
 Inspection Company _____
 Company Registration # _____
 Inspection CO. Phone# _____
 Inspector Name (PRINT): _____

NFPA 13R:

Date of Inspection: _____
 Property Owner: _____
 Property Address: _____
 Owner Phone #: _____
Inspector Signature: _____

		Yes	No	N/A
1.	Check for Recalled Heads – List			
1A.	Review recall options on sprinkler heads with owner if necessary.			
2.	Visual Inspection-Obstructed or painted Sprinkler heads. Replace if painted.			
3.	Verify all valves are open and operational.			
4.	Visual Inspection of sprinkler heads, piping connections for leakage or drainage.			
5.	Check pressure gauge PSI (300 PSI gauge required)			
6.	All rooms, areas and garages protected			
7.	Spare heads and box properly located (at least 2 heads)			
8.	Flow water , verify flow switch operational (notify alarm monitoring co., verify signal received, if monitored) Local alarm device sounds.			
9.	Check noise level of alarm notification device, verify audible in all areas.			
10.	Verify backflow preventer operational (certified tech)			
11.	Backflow preventer in proper position? Inspection & Tested			
TANK (OPT)	Water level of tank			
TANK (OPT)	Pump operational			
ANTI-FREEZE (OPT)	Specific gravity test verifies anti-freeze/ RPZ properly installed Tested to _____ °F			

	YES	NO	Technician Signature
VERIFY SYSTEM OPERATIONAL			
Any check-offs in the "NO" column will require explanation below.			
Inspection Tag Attached to System			

NOTES: _____
